

EXTENSION OF TIME PROPOSAL

1	Name of Work	Repair Roads and drains in Ganesha Temple Road in Vidya-ranyapura Ward no.103
2	Amount of Work Portion	
3	Estimated Cost	B. 20.00 Lacs
4	Name of Contractor	Shiranna
5	Agreement No	295/2014-15
6	No and date under which work order issued	295/2014-15 dt 06-02-2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	-
	ii) *	-
11	Work carried out by the contractor during the original period stipulated in the contract	85%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	50 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	15%
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed *	Extension 1 time by kindly
22	Remarks of the EE with the daily rate of penalty proposed	be granted.

Assistant Engineer

W-03

Executive Engineer

Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer

Vidyaranyapura Sub Division, Bangalore-97
BBMP, Bangalore-97

Chief Engineer

Yelahanka Zone, Bangalore-92.

Chief Engineer

Yelahanka Zone
Bruhat Bangalore Mahanagara
Bangalore 92